

**Professional Services Related to:
Albany Pool CSO LTCP – Part B
Progress Report No.7
April 20, 2007- July 18, 2007**

**Capital District Regional Planning Commission
and
Albany Pool Joint Venture Team**
Camp Dresser & McKee / Clough Harbour & Associates / Malcolm Pirnie, Inc.

Project Management and Coordination

■ ***Recent Activities:***

CDRPC, the Albany Pool Communities, and the Albany Pool Joint Venture Team (APJVT) came to agreement on contract language and the Municipal Cooperation Agreements and consultant contract were signed.

On June 14, CDRPC and APJVT representatives met with DEC officials to discuss the specifics of the detailed submissions on CSS modeling and Receiving Water Conditions Assessment. DEC's planned sampling on the Hudson River was also discussed. A follow-up meeting on this topic was scheduled for July 23.

■ ***Planned Activities:***

The detailed information on CSS Modeling will be submitted to DEC by September 1.

Task B1 – Public Participation

■ ***Recent Activities:***

As a result of last quarter's mailing and follow-up phone calls, the initial Citizen Advisory Committee (CAC) membership has been identified and the first meeting has been scheduled for August 9. An additional informational mailing with the Scope of Work was sent to the Albany Pool's federal and state legislative representatives as well as to some members of the NYS executive branch. A meeting with the Albany Pool's legislative leadership is planned for after Labor Day.

■ ***Planned Activities:***

Hold the August 9 meeting to introduce the CAC to the project and to lay out the general meeting schedule for the CAC and the public meetings. During the next quarter arrangements will be made for the legislative leadership meeting and the first public meeting.

Task B2 – Receiving Water Conditions Assessment

■ ***Recent Activities:***

There were no activities performed for this Task during this period.

■ ***Planned Activities:***

In response to DEC's request, detailed information on this task will be provided by Oct. 1.

Task B3 – Combined Sewer System Mapping, Database and Digitizing

■ ***Recent Activities:***

There were no activities performed for this Task during this period.

■ ***Planned Activities:***

During the next quarter, APJVT will initiate digitizing the interceptors, pump stations, WWTPs, regulators, outfalls, and trunk sewers into GIS. APJVT will also begin field surveying, inspecting, and photographing the regulators and diversion chambers during the next quarter.

Task B4 – Combined Sewer System Monitoring

■ ***Recent Activities:***

There were no activities performed for this Task during this period.

■ ***Planned Activities:***

In response to DEC's request, detailed information on this task will be provided by Feb. 1, 2008. CSO block or chalk testing is scheduled to be initiated during the next quarter.

Task B5 – Combined Sewer System Modeling

■ ***Recent Activities:***

There were no activities performed for this Task during this period.

■ ***Planned Activities:***

In response to DEC's request, detailed information on this task will be provided by Sept. 1.

Task B6 – WWTP Wet Weather Capacity Study

■ ***Recent Activities:***

There were no activities performed for this Task during this period.

■ ***Planned Activities:***

No activities for this Task are scheduled for the next quarter.

Task B7 – Develop and Evaluate CSO Control Alternatives

■ ***Recent Activities:***

There were no activities performed for this Task during this period.

■ ***Planned Activities:***

No activities for this Task are scheduled for the next quarter.

Task B8 – Funding, Financial Impact and Affordability Evaluation

■ ***Recent Activities:***

There were no activities performed for this Task during this period.

■ ***Planned Activities:***

No activities for this Task are scheduled for the next quarter.

Task B9 – Implementation Schedule

■ ***Recent Activities:***

There were no activities performed for this Task during this period.

■ ***Planned Activities:***

No activities for this Task are scheduled for the next quarter.

Task B10 – Prepare Draft and Final LTCP Reports

■ ***Recent Activities:***

There were no activities performed for this Task during this period.

■ ***Planned Activities:***

No activities for this Task are scheduled for the next quarter.